

**Present :      Shri D.K.Roy, Chairman**  
**Shri H.S. Sahu, Member**

Director (Engg.), OERC	.....	<b>Petitioner</b>
- Vrs. -		
M.D., CESCO, Bhubaneswar	....	<b>Respondent</b>

Date of Order : 16.07.2001

suppliers. No loan or grant has been received by CESCO for restoration work.

- (d) During the Super Cyclone, the CESCO has sustained damage, the cost of restoration as estimated by them being about Rs.130 cores. However, CESCO has not received any funds approved by the World Bank for restoration of power supply.

CESCO has submitted that due to the aforesaid reasons, it was not able to complete the restoration work by 31.3.2000.

- 2.1 The funds received by CESCO for Cyclone restoration work till 31.5.2000 is indicated below:

<u>Date</u>	<u>Rs. in crores</u>	<u>Money received</u>
Nov./Dec.'99	1.18	CESCO
05.1.2000	1.70	Grant from AES
18.1.2000	2.00	GRIDCO
27.1.2000	2.00	CESCO
5.2.2000	1.00	CESCO
20.3.2000	0.58	GRIDCO
(Reimbursement from W.B.)		
<b>Total</b>	<b>8.46</b>	

3. Considering the above difficulties, the Commission has granted time upto 31.5.2000 for completion of the restoration work.
4. However, in the meanwhile the restoration work has progressed considerably. Against, 19062 villages affected, 18912 villages have been restored by 31.3.2001, leaving a balance of 150 villages. Similarly, out of 6909 L.I. Points affected, by 31.3.2000, 6201 L.I. points have been restored leaving a balance of 708 L.I. points. Progress of restoration of remaining L.I. points are being monitored regularly in Director's Level Meeting.

Therefore, there is no reason to continue the proceedings. Hence it is closed.

**(H.S. SAHU)**  
**MEMBER**

**(D.K. ROY)**  
**CHAIRMAN**

**Case No.11/2000**

**Dt.16.07.2001**

Order is ready and pronounced as per separate sheets.

**MEMBER (S)**

**CHAIRMAN**