

**ORISSA ELECTRICITY REGULATORY COMMISSION  
BIDYUT NIYAMAK BHAWAN  
UNIT-VIII, BHUBANESWAR - 751 012**

\*\*\*\*\*

Present: Shri S.P.Nanda, Chairperson  
Shri K.C. Badu, Member  
Shri B.K. Misra, Member

**Case No. 114 of 2011**

M/s. Shalivahana Green Energy Ltd.	.....	Petitioner
Vrs.		
OPTCL & another.	.....	Respondents

**In the matter of:     An application under Reg.1.8 of the Orissa Grid Code (OGC) Regulations, 2006 for extension of date for provision of Speech and Data communication.**

For the Petitioner:     Shri R.P.Mohapatra authorize representative of SGEL

For the Respondent:   Umesh Chandra Mohanty, Manager (Telecom), OPTCL, S K Das,  
GM, SLDC

**ORDER**

**Hearing date: 07.01.2012**

**Order date: 21.01.2012**

Shri R P Mohapatra, appearing on behalf of the petitioner submitted that, the petitioner earlier had filed a case numbered as Case No. 39 of 2011 with a prayer to exempt the petitioner from installing PLCC/SCADA in terms of para1.8 of the Orissa GRID Code. The Commission on 06.07.2011 after hearing disallowed the prayer of the petitioner from exemption and interalia allowed the petitioner time up to 31.12.2011 for installation of PLCC/SCADA. The petitioner filed a review petition in Case No. 51/2011 for review of the Order dated 06.07.2011. The Commission by order dated 23.09.2011 disallowed the said review petition. After this order dated 23.09.2011 of the Commission, the petitioner placed the purchase order on 24.12.2011 with M/s S R Associates Infrastructure Pvt. Ltd. The delivery period of the equipments is 16 weeks from purchase order. After receipt of materials, it will take some more time for installation etc. and complete other

formalities. Therefore, the present application has been filed praying to allow time till end of June, 2012 for Commissioning of PLCC/SCADA

2. The representative on behalf of OPTCL submitted that, presently, there is no provision for monitoring of generation/132 KV feeder flow data for 20 MW Bio-mass plant of the petitioner which has already been synchronized with effect from 01.12.2011 with the OPTCL network. In absence of non-implementation of online data by the petition, SLDC would not be able to monitor the real time generation data of the petitioner which may cause inconvenience in smooth grid Operation by SLDC.
3. Shri Das, GM, SLDC, appearing on behalf of the SLDC submitted that, at present, the information are being collected through telephonic communication. But, the prayer to install the PLCC/SCADA equipment by the petitioner by the end of June, 2012 may not be considered. He may be allowed 4 months time instead of 6 months time as has been prayed for installation of PLCC/SCADA because delivery period of the equipments in 6 weeks from the date of purchase order.
4. Heard the parties and the commission admits the case .
5. Though delivery period of equipment is 6 weeks from the date of purchase order, it will take some time for installation, testing and other associated work. After taking into account the operational requirements , the Commission is of the view that, as the 20 MW Bio-mass plants of the petitioner has already been synconised w.e.f. 01.12.2011 with OPTCL network and SLDC is also at present receiving Data through telephonic communication, the prayer of the petitioner for extension of time till June, 2012 appears reasonable. Hence, the Commission allows the prayer of the petitioner and directs the petitioner to put the PLCC/SCADA equipments and make it operational in all respect by 30.06.2012 failing which the petitioner shall pay fine of Rs 1000/- to the Commission for each day of default after 30.06.2012.
6. Accordingly the case is disposed of.

Sd/-  
**(B.K. Misra)**  
**Member**

Sd/-  
**(K.C. Badu)**  
**Member**

Sd/-  
**(S.P.Nanda)**  
**Chairperson**

