

ORISSA ELECTRICITY REGULATORY COMMISSION
BIDYUT NIYAMAK BHAWAN
UNIT-VIII, BHUBANESWAR - 751 012

Present : Shri B.K. Das, Chairperson
Shri K.C. Badu, Member
Shri B.K. Misra, Member

Case No. 30 of 2011

Jayshree Chemicals Ltd.(JCL) Petitioner
Vrs.
OPTCL Respondent

In the matter of: **Application for exemption of time for installation of PLCC/ SCADA system in Ganjam 132 KV grid S/s.**

For the petitioner: Shri S.S. Kalya, V.P. (Fin. & Admn), M/s JCL, represented through
Sri B.K.Nayak, Advocate.

For the respondent: Shri A. C. Patra, AGM (Tel), and Shri A. K. Pattnaik, OPTCL

ORDER

Date of Hearing: 10.05.2011

Date of Order : 13.05.2011

1. The petitioner was availing 10 MW power at 33 KV. For expansion/modernization it sought enhancement of CD to 16 MW for which it was required to draw power at 132 KV from the 132 feeder bay at 132/33 KV Ganjam grid s/s. For this it has sought approval of the connectivity drawing including PLCC. It has negotiated with M/s. AREVA T&D India Limited for supply of PLCC RTU and SCADA system. However, procurement of the same have not been done by the petitioner due to lack of approval by OPTCL of the drawing of AREVA make equipment.
2. OPTCL submitted that it has approved the drawing of the petitioner (submitted during December, 2010) on 03.05.2011. Learned counsel for the petitioner

submitted that the PLCC equipment is expected to arrive at best by September, 2011. Accordingly, he has prayed for grant of six months time from the date of approval of the drawing for making final connectivity of the PLCC/SCADA.

3. During the hearing OPTCL pointed out that the petitioner has not applied for frequency allocation for which it has not made any allocation so far. However, OPTCL said that it shall allocate the same as soon as the petitioner applies for the same.
4. Heard the parties. The case is admitted. The Commission allows the time till 31st October, 2011 from this day (today) for installation of PLCC/SCADA system in Ganjam 132 KV grid S/s. The petitioner is directed to work out the time schedule accordingly to complete installation of PLCC/SCADA system in Ganjam 132KV Grid S/s on or before 31.10.2011 failing which penalty shall be levied for each day of default to be counted w.e.f. 1.11.2011.
5. Accordingly, the case is disposed of.

Sd/-
(B.K. Misra)
Member

Sd/-
(K. C. Badu)
Member

Sd/-
(B.K. Das)
Chairperson